| C/M or P/M Reviewed: | CONSTRUCTION JOB HAZARDS ANALYSIS Using Fall Protection | | | | | | | | |
|--|---|--------------------------------|---|-----------|--|--|--|--|--|
| Building & Room(s): | | Contractor/Subcontractor Name: | | Rev: 2015 | | | | | |
| Project: | | Date: | | | | | | | |
| Scope of Work: Please provide your scope of work to be performed while using fall protection & the system you have chosen here. (and remove these directions). | | | | | | | | | |
| Tasks being Performed Potential Sa | | fety Risks/Hazards | Safety Controls / Mitigat | lions | | | | | |
| This is a TEMPLATE Working from Heights over 6' without maintaining 3 points of contact, fall protection may be required. Please describe your Fall Protection System you have chosen to complete your task. (Fall Protection Matrix Required) | Risks of injury from an exposure to a fall resulting from unprotected or leading edges, skylights and open holes in floors & walls. | | Working from heights over 6' without the guardrail system in place or maintaining three points of contact, fall protection is required. When Fall Protection is infeasible, A Fall Protection Plan will be "REQUIRED" A Fall Protection Matrix is "REQUIRED" when using FP equipment. Follow FP Matrix guidelines for equipment & system use. All Non-Roofers shall remain 15' from an unprotected edge with the use of a Warning Line System. Roofer shall maintain 6' from an unprotected edge with the use of a Warning Line System. (unless using a Safety Monitor system) (Roofers "Shall" submit a Fall Protection work plan) | | | | | | |
| | Risks of injury from Improper use or set up of equipment Risk of slip, trips & falls | | All employees shall be trained and instructed in the safe use of Fall Protection equipment under the supervision of a competent person. Pre-shift inspections of Fall Protection equipment by the user & competent person shall occur prior to the start of work. Manage the Fall Protection equipment for proper use. Area on, near or around the working surface is to be kept clear of any debris. Be aware of your surroundings at all times. Maintain proper footing and body positioning. | | | | | | |
| England O'matana Dimatana Dimatana Dimatana Data | | | | | | | | | |

| Employee Signatures: | Date: | Employee Signatures: | Date: | Employee Signatures: | Date: |
|----------------------|-------|----------------------|-------|----------------------|-------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | ┨ ┣──── | |
| | | | | | |
| | | | | | |

A signed copy of this JHA must be posted while the applicable subcontractor is working on-site and be available to any employee upon request.